

RIDGELINE READY MIX

Plant 02 - Northeast Georgia | 125 Sample Plant Road, Toccoa, GA 30577

BATCH PRODUCTION RECORD

BATCH ID: B02-10615

Delivery ticket / order	10615 / O-8674 / PO-9175
Customer / account	Cedar Grove Contractors / C-3182
Project / job	Willow Creek Retail / JOB-317
Batch start / load size	10/09/2026 11:02 AM / 4.00 yd3
Mix / truck / driver	RM-3500-A6 / RM-229 / Casey Hayes

MATERIAL BATCHING - WHOLE LOAD QUANTITIES				
MATERIAL	TARGET	ACTUAL	VARIANCE	UNIT
Portland cement	1,800.00	1,800.00	0.00	lb
Fly ash	400.00	400.00	0.00	lb
Sand - dry basis	5,000.00	5,000.00	0.00	lb
Coarse aggregate - dry basis	7,000.00	7,000.00	0.00	lb
Metered plant water	110.00	110.00	0.00	gal
Air-entraining admixture	16.00	16.00	0.00	fl oz
Water-reducing admixture	48.00	48.00	0.00	fl oz

Free moisture: sand 8.00 gal (66.72 lb); coarse 2.00 gal (16.68 lb).
Moisture-adjusted aggregate weights: sand 5,066.72 lb; coarse 7,016.68 lb.
Dry-basis quantities match ticket summary; water conversion uses 8.34 lb/US gal.

WATER ACCOUNTING / POST-DISPATCH ANNOTATION	
Metered plant water	110.00 gal
Aggregate free water	10.00 gal
Total at dispatch	120.00 gal
Allowed jobsite addition	7.00 gal (illustrative mix allowance)
Actual jobsite addition	3.00 gal at 11:38 AM; requested by Taylor Morgan
Total after site addition	123.00 gal; 30 mixing revolutions recorded on ticket
Site addition is transcribed from the completed delivery ticket after return to the office.	

OPERATOR / DOCUMENT CONTROL	
Batch operator	Sam Porter / Operator ID BP-07
Record basis	Plant batch log plus returned ticket 10615
Field tests and strength results: Not included; separate testing report required if applicable.	
This record summarizes material quantities; it does not certify structural performance.	

Sam Porter

Typed demo acknowledgment | 10/09/2026