

RIDGELINE READY MIX

Plant 02 - Northeast Georgia | Dispatch: (706) 555-0148
125 Sample Plant Road, Toccoa, GA 30577 | FICTIONAL SUPPLIER

DELIVERY / LOAD TICKET

TICKET NO. 10615
DATE: 10/09/2026

CUSTOMER / JOB INFORMATION

CUSTOMER / ACCOUNT	PURCHASE ORDER
CEDAR GROVE CONTRACTORS / C-3182	P0-9175
PROJECT / JOB NUMBER	PLACEMENT
Willow Creek Retail / JOB-317	Exterior walkways
DELIVER TO: 680 Sample Retail Lane, Toccoa, GA 30577	

LOAD / MIX INFORMATION

TRUCK NO.	DRIVER	MIX ID	LOAD / ORDER
RM-229	Casey Hayes	RM-3500-A6	2 of 2 / 0-8674
THIS LOAD	ORDERED / CUMULATIVE	SPECIFIED STRENGTH	SLUMP / AIR TARGET
4.00 yd3	10.00 / 10.00 yd3	3,500 psi @ 28 days	4.0 in / 6.0%
AGGREGATE: 3/4 in ADMIXTURES: Air entrainer; water reducer			

DELIVERY TIMES - LOCAL PLANT TIME

BATCHED	LEFT PLANT	ARRIVED	START UNLOAD	END UNLOAD	LEFT SITE
11:02	11:09	11:35	11:41	11:58	12:06
DISCHARGE DEADLINE: 01:02 PM (illustrative agreed limit for this sample)					

WATER / JOBSITE ADJUSTMENTS

PLANT WATER ADDED	MAX. SITE ADDITION	ACTUAL SITE ADDITION	AUTHORIZED BY
110 gal	7 gal	3 gal at 11:38	T. Morgan
Site adjustment: 3 gal water authorized before unloading; 30 mixing revolutions.			

BATCH QUANTITIES / DELIVERY NOTES

LOAD TOTALS (dry basis): Cement 1,800 lb Fly ash 400 lb Sand 5,000 lb Coarse aggregate 7,000 lb Water before site 120 gal Water total includes 10 gal aggregate moisture; 123 gal after site addition. Final load / Walkway B. Chute placement. Returned: 0 yd3. P0-9175.
--

RECEIPT ACKNOWLEDGMENT

Receiver: Taylor Morgan - Site Foreman	Receipt time: 11:58 AM
Taylor Morgan	Casey Hayes
Customer / receiver (typed demo signature)	Driver (typed demo signature)

