

RIDGELINE READY MIX

Plant 02 - Northeast Georgia | Dispatch: (706) 555-0148
125 Sample Plant Road, Toccoa, GA 30577 | FICTIONAL SUPPLIER

DELIVERY / LOAD TICKET

TICKET NO. 10614
DATE: 10/09/2026

CUSTOMER / JOB INFORMATION

CUSTOMER / ACCOUNT	PURCHASE ORDER
CEDAR GROVE CONTRACTORS / C-3182	P0-9175
PROJECT / JOB NUMBER	PLACEMENT
Willow Creek Retail / JOB-317	Exterior walkways
DELIVER TO: 680 Sample Retail Lane, Toccoa, GA 30577	

LOAD / MIX INFORMATION

TRUCK NO.	DRIVER	MIX ID	LOAD / ORDER
RM-225	Jordan Ellis	RM-3500-A6	1 of 2 / 0-8674
THIS LOAD	ORDERED / CUMULATIVE	SPECIFIED STRENGTH	SLUMP / AIR TARGET
6.00 yd3	10.00 / 6.00 yd3	3,500 psi @ 28 days	4.0 in / 6.0%
AGGREGATE: 3/4 in ADMIXTURES: Air entrainer; water reducer			

DELIVERY TIMES - LOCAL PLANT TIME

BATCHED	LEFT PLANT	ARRIVED	START UNLOAD	END UNLOAD	LEFT SITE
10:15	10:22	10:48	10:54	11:18	11:26
DISCHARGE DEADLINE: 12:15 PM (illustrative agreed limit for this sample)					

WATER / JOBSITE ADJUSTMENTS

PLANT WATER ADDED	MAX. SITE ADDITION	ACTUAL SITE ADDITION	AUTHORIZED BY
165 gal	10 gal	0 gal	N/A
No jobsite water added. Direct chute discharge for exterior walkway placement.			

BATCH QUANTITIES / DELIVERY NOTES

LOAD TOTALS (dry basis): Cement 2,700 lb Fly ash 600 lb Sand 7,500 lb Coarse aggregate 10,500 lb Water before site 180 gal Water total includes 15 gal aggregate moisture; 180 gal total; no site addition. West service gate / Walkway A. Chute placement. Returned: 0 yd3. P0-9175.
--

RECEIPT ACKNOWLEDGMENT

Receiver: Taylor Morgan - Site Foreman	Receipt time: 11:18 AM
Taylor Morgan	Jordan Ellis
Customer / receiver (typed demo signature)	Driver (typed demo signature)

