

RIDGELINE READY MIX

Plant 02 - Northeast Georgia | Dispatch: (706) 555-0148
125 Sample Plant Road, Toccoa, GA 30577
dispatch@ridgeline.example

ORDER CONFIRMATION

ORDER NO. 0-8674
Confirmed: 10/08/2026
Status: SCHEDULED

CUSTOMER / ORDER REFERENCES

Customer / account	Cedar Grove Contractors / C-3182
Customer purchase order	PO-9175 dated 10/07/2026
Project / job	Willow Creek Retail / JOB-317
Delivery address	680 Sample Retail Lane, Toccoa, GA 30577
Placement / site contact	Exterior walkways / Taylor Morgan / (706) 555-0187

CONFIRMED MIX AND QUANTITY

Mix designation	RM-3500-A6 - Ready-mix concrete
Specified strength	3,500 psi at 28 days
Slump / air targets	4.0 in / 6.0%
Aggregate / admixtures	3/4 in / Air entrainer and water reducer
Total ordered	10.00 yd3 - Two loads: 6.00 yd3 and 4.00 yd3

DELIVERY SCHEDULE - FRIDAY, OCTOBER 9, 2026

LOAD	QUANTITY	PLANNED ARRIVAL	PLACEMENT
1 of 2	6.00 yd3	10:45 AM	Walkway A
2 of 2	4.00 yd3	11:35 AM	Walkway B

Local jobsite time. Dispatch to coordinate subsequent loads with the site contact.
Direct chute placement; west service gate. Contractor provides crew and washout area.
Agreed discharge limit: 120 minutes from start of mixing; deadline printed on each ticket.

COMMERCIAL TERMS / DISPATCH NOTES

Concrete unit price	\$155.00 per yd3; material subtotal \$1,550.00
Delivery / fuel charges	Included in unit price for this order
Additional charges	Standby: \$100/hr after 60 min on site; short-load fee waived
Payment / taxes	Net 30 from invoice; applicable sales tax added on invoice
Notify dispatch of schedule or quantity changes before trucks are loaded.	
Reference O-8674, PO-9175, and JOB-317 on delivery and billing records.	

Confirmed by: Riley Adams, Dispatch Coordinator
Customer contact: Morgan Lee, Purchasing Manager